To: Jonathan. Hobill@state.ma.us (Jon Hobill)

From: "James J. Decoulos" < jamesj@decoulos.com > Subject: Eagle Gas, 131 Main Street, Carver RTN 4-17582

Cc: cynthia.baran@state.ma.us (Cynthia Baran)

Bcc: Attached:

Jon,

Based on our telephone conference last night at 6:00 pm, Eagle Gas will be constructing a 50 foot long product recovery trench in the Main Street right-of-way today.

The work shall be conducted according to the plans and descriptions submitted by email to Cynthia yesterday. Additionally, based on our end-of-day discussions yesterday, we have agreed to seven conditions. They are as follows:

- 1. A fifth solid 2 in PVC pipe shall run between the two observation wells and connect to the proposed treatment trailer.
- 2. No excavation of the subsurface shall be conducted until we have a written approval for a road opening permit from the Carver Department of Public Works. The signed permit shall be accompanied by Figures 1 and 2 submitted to Cynthia yesterday. The Figures shall be stamped by me with the PE and LSP seals.
- 3. The trench shall be 50 feet long, extending an additional ten feet to the southeast. The northwesterly end of the trench shall be held in the same location as shown on Figure 1.
- 4. All subsurface material excavated from the trench, below the groundwater level, shall be transported to Aggregate Industries under the prepared Bill of Lading.
- 5. The northeasterly face of the trench wall must be clean. This shall be assured by screening the soil on that face with a PID. Any responses over 5 ppm from that location will require that the trench be moved to the east.
- 6. No subsurface leaching facilities for the groundwater treatment system shall be constructed until the Department approves of the design.
- 7. No work shall be conducted tomorrow (Friday, December 17th), until a written plan is submitted to the Department and approved.

Thank you.

Jim

James J. Decoulos, PE, LSP Decoulos & Company 3 Electronics Avenue